

Completed Works

- Removed Kitchen and bathroom, skirting, architrave and carpets
- Stripped all wall paper from walls
- Stripped back all internal walls to brick work
- Repaired all walls to make structurally sound
- Removed all ceilings
- Treated woodworm and wet rot
- Replaced whole of kitchen floor (joists and flooring boards)
- Replaced three joists near bay window and all floorboards in front room
- Replaced bay window frontage (internally)
- Replaced all ceilings
- Removed bathroom side wall and relocated (twice as client changed mind)
- Hard walled all walls
- Rebuilt bathroom front wall to put in standard size door and make structurally sound.
- Plastered whole house (ceilings and walls)
- Installed coving to all ceilings
- Rewired whole electrical installation fitting all new accessories and consumer unit
- Double glazed all windows and front door
- Converted outside toilet and coal bunker into utility room and installed French doors supplied by client.
- Removed all gas heaters and associated pipe work to make safe
- Install complete central heating system comprising combi-boiler, radiators to each room, wireless room stat/programmer and all pipe work
- Moved and renewed water main
- Supply and installed kitchen chosen by client and including appliances
- Fitted oak floor supplied by client to kitchen (floor adhesive supplied by us)
- Tiled kitchen with tiles supplied by client (grout and adhesive supplied by us)
- Altered bathroom and pipe work to suit suite (shower, basin and w.c.) chosen by client
- Tiled bathroom and floor with tiles supplied by client (grout and adhesive supplied by us)
- Supplied and installed bathroom suite
- Installed new skirting boards and architrave to whole house
- Installed new doors and new door furniture to all door ways

All materials unless stated otherwise supplied by Keystone Construction UK Ltd